



Issue No. 4

July 2022

Welcome

Wills Bros Ltd have been awarded the Listowel Bypass – Main Works Contract. Kerry County Council awarded the scheme to Wills Bros Ltd and works commenced in February 2022. Kerry County Council are being represented on site by Jacobs Engineering Ireland who are the designers for the scheme. Wills Bros Ltd are the Contractor who will be constructing the Scheme.

The purpose of this newsletter is to provide the people of the Listowel area and those most effected by the works with an information update on the progress of the works associated with the implementation of the new Listowel Bypass. The newsletter will detail progress to date and will furthermore outline the activities which are scheduled for the period ahead. This newsletter will be produced quarterly and should help reduce the impact of the scheme upon the various stakeholders.

Wills Bros Ltd would like to take this opportunity to apologise in advance for any inconvenience these works may cause during the construction period. We will make every effort to minimise any such inconveniences.

Brief Outline of the Current Works.

Ch 0 – Ch 1650 (Tralee Road/Finuge Road Sideroads, new Roundabout on the Finuge road)

Works have commenced at Tralee Road / Finuge road end of the project with the excavation and placement of stone ongoing. The new roadway has been excavated to the River Feale, new bridge location.

The current works in this area involve the installation of utilities, drainage, and kerbs at the new roundabout 1 location on the Finuge road. The upcoming works will involve the installation of pipe crossings, culvert crossings and a new underpass. The Piling works for the new River bridge are due to commence in July on the North side.



Figure 1-1 Roundabout 1 Finuge Road



Figure 1-2 Roundabout 1 Finuge Road

Ch 1600 -Ch 3000 (Greenville Road, new roundabout)

Excavation works have been completed from the Greenville Road new Roundabout 2 to the River Feale new Bridge location. The installation of stone is on-going at present. The upcoming works will involve the installation of pipe crossings, culvert crossings and two new underpasses. The Piling works for the new River bridge are due to commence in July on the North side.



Figure 2-1 Finuge Road to Greenville Road

Ch 3000 – Ch 4500 (Greenville Road to Ballybunion Road)

Excavation is currently in progress from Greenville Road working towards Forge Road. Works commenced at Ballybunion Road end and are progressing toward Forge Road. It is anticipated that the excavation works to Forge Road with the initial placement of Rock fill will be complete by End of July.



Figure 1-3 Greenville Road Roundabout to Forge Work

Ballybunion Road Ch 4500

Works are progressing at Ballybunion Road (Roundabout 3 location) towards Forge Road. This involves excavation and placement of rock fill.



Figure 1-4 Forge Road to Ballybunion road



Figure 1-4 Forge Road to Ballybunion Road

The Traffic Management Plans for July are the following:

1. Traffic Management – offline Works at N69, Tralee -Listowel road -Finuge road

For the month of July 2022 there will be some single lane traffic (traffic light or stop and go) encountered at this location as we continue to install new utility ducting and services.

2. Traffic Management – offline Works on Greenville Road

At the Greenville Road (new Roundabout 2) for the month of July 2022 there will be some single lane traffic (traffic light or stop and go) encountered at this location as we continue to install new utility ducting and services

3. Traffic Management – offline Works Ballybunion Road

For the month of July 2022 only minor interference with traffic flow will occur, with intermittent single lane traffic (stop and go) to get some road crossings done.

4. Traffic Management – offline Works Forge Road

We will be restricting access on the Forge Rd for one to two days to box cut out the road. Dates to be communicated to residents in advance.

5. Sieve Walk Greenway

This walkway is now permanently closed until the new walkway is fully completed

6. Traffic Management - John B Keane Road (online Section) between McKenna's and Clieveragh Roundabout (The Cinema)

Traffic Management Plans for online section of works are currently being prepared with works planned to commence in late July between McKenna's and *Clieveragh Road Roundabout*.

**Site hours are 7am to 7pm
Monday to Friday**

We are currently establishing site offices on Greenville Road, Listowel. The location is as follows:

<https://goo.gl/maps/LbN5rfe3bmfrHTLx7>

Any queries or concerns

Please contact Fiona in reception on:

087 0547361

Details of parties involved in the Scheme:

Contractor:



Contact: Tony Lowe / Michael Carroll

Address: Greenville Road, Listowel, Co Kerry

Email: 2801-n69listowelbypass@willsbros.com

Phone: Tony +353 (0) 87 678 4855

Michael +353 (0) 87 2307177

Website: www.willsbros.com

Employer:



Address: Kerry NRO,

Island Centre,

Castleisland,

Co. Kerry

Website: www.kerrycoco.ie

Employer's Representative:

Jacobs

Jacobs Engineering Ireland

Address: Jacobs Engineering Ireland Ltd

Merrion House

Merion Road

Dublin 4

DO4 R2C5

Website: www.jacobs.com